## Pennypack Creek Watershed Act 167 Study



Status Report - June 15, 2010

Dr. Jeffrey Featherstone

# Pennypack Creek Watershed Act 167 Study

#### **Key Features:**

- ☐ Lead: Center for Sustainable Communities
  - **Assisted by Paul DeBarry, NTM Engineering**
- ☐ Timetable: October 2008 December 2010
- ☐ 20 Work Tasks

Task Completion Schedule																												
Г	TASK		2008			2009									2010													
			Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
1	Adjust DEM																											
2	Map Streams																											
3	Map Obstructions																											
4	Conduct Fieldwork:																											
5	Conduct Fieldwork: Stormwater Facilities																											
6	Delineate Sub-basins																											
7	Update Modeling Data																											
8	Update Street File																											
9	Evaluate Runoff Characteristics																											
10	Assess Development Patterns																											
11	Model Hydrology																											
12	Model Hydraulics																											
13	Depict Flooding Hazard Areas																											
14	Model Stormwater Improvements and Estimate																											
15	Prepare Facilities Plan																											
16	Develop Control Standards																											
17	Prepare Draft ACT 167 Plan																											
18	Submit Draft Plan																											
19	Project Oversight																											
20	Submit Final Plan																											


#### **Tasks 1-5**

- 1. Adjust DEM Completed
- 2. Map Streams -Completed
- 3. Map Obstructions Completed
- 4. Field Work: Obstructions 90% Complete
- 5. Field Work: Stormwater Facilities 80% Complete



# Obstructions


The PWD is completing a survey to update bridge and culvert data and is calculating the capacity of each structure. The CSC is using the GIS to calculate the drainage area for each structure and will provide design storm flows based on drainage area pro-rating for structures with catchments > 0.5 sqmi.



#### The object is to identify the most limiting obstructions

#### Capacity Exceeded:

- ≥ 1-Yr Storm
- ≥ 2-Yr Storm
- ≥ 5-Yr Storm
- ≥ 10-Yr Storm



#### **Tasks 6-10**

- 6. Delineate Sub-basins Completed
- 7. Update Modeling Data Completed
- 8. Update Street File Completed
- 9. Evaluate Runoff Characteristics Completed
- 10. Assess Development Patterns 60% Complete


#### **Tasks 11-15**


- 11. Hydrologic Model Development Complete
- 12. Hydraulic Model (Suburban) Completed in FIS
- 13. Prepare Flood Depth Maps for Selected Locations 40% Complete
- 14. Model Stormwater Improvements and Estimate Costs 50% Complete
- 15.Prepare Stormwater Improvements Plan 20% Complete

# **Stormwater Detention Facilities Inventory:** \* Identify newly installed facilities and determine volumes.


















I.D.	Picture	Table 3: Pine Run, Potential Stormwater Improvements  icture Description Recommendation Estimated Volume (Acre-Ft)								
P-1	0469	Field in SE quadrant of Welsh Rd (rte 63) & Jarrettown Rd. Dimensions of field: 1000 ft. x 1100 ft = 25 acres. Presently cultivated, but slated for development. In headwaters of two branches of Pine Run.	Must have complete retention of design storms. New stormwater facilities strongly recommended.	For complete retention of 10 year storm, (5.2 inches of rainfall), retained volume would be 10.8 Acre-Ft. Estimate 10 A-F of New Detention over and above existing infiltration at field (~0.5")	Stormwater Basin \$553,100					
P-2	0470	Twin 24"-diam. Pipes Outfall of road drainage and runoff from subdivision surrounding Holly Hill (U. Dublin Open Space.)								
P-3A	0471 0472	Entry to Dublin Open Space Large detention basin. Dimensions: Approx 180 ft. x 210 ft. = 0.87 acres Easy access via gravel road from Jarrettown Rd.	Very good candidate for retrofit to infiltration/extended detention.	Existing depth is 8 ft. to spillway. Existing capacity ~7. A-F. ~0.9 A-F of New Detention for each Additional foot of depth/infiltration added. * More detailed analysis is needed to assess potential additional detention. For 4 ft. of additional berm height: ~4 A-F of New Detention would result.	Stormwater Basin \$22,200					




#### 2-Year Floodplain and Flood Depths before Improvements





#### 2-Year Floodplain and Flood Depths after Improvements












# Cross Section 415 showing 2, 10, and 100 Year Flood Elevations Before and After Improvements




#### **Tasks 16-20**

- 16. Develop Control Standards, including
  - Release Rates 20% Complete
- 17. Prepare Draft Act 167 Plan
- 18. Submit Draft Plan
- 19. Project Oversight
- 20. Submit Final Plan

# Release Rates

Objective is to avoid worsening downstream flooding due to detention of additional runoff volume from development and changing the timing of peak flows.



# 1,84 Junction 2.1 Junction 3.2 Junction 4.4 Junction 6.4 Junction 7.5 9.7 Junction 9.7 (Rhawn St.)

# Release Rate Development

Points of interest are selected where there is potential for flood damage.

The hydrologic model is run for each point to determine runoff contributions from different portions of the watershed.

Using the model results management zones for new detention are established to limit post development peak flow rates.

#### CONTACT

**Center for Sustainable Communities** 

**Temple University Ambler** 

580 Meetinghouse Rd, Ambler, PA 19002

http://www.csc.temple.edu

Dr. Jeffrey Featherstone, Director

E-mail: jeffrey.featherstone@temple.edu

Phone: 267-468-8311

Fax: 267-468-8315